

VELLORE CITY MUNICIPAL CORPORATION

Scheme work Progress Report

as on 10.07.2020

**Vellore City Municipal Corporation
Abstract**

Sl. No.	Name of the Scheme	No. of Works Taken up	Estimate Amount (in Lakhs)	No. of Works Completed	No. of Works progress	Expenditure (in Lakhs)	Remarks
1	2	3	4	5	6	7	8
1	O&MGFF-2014-15 Zonal Office Building	1	200.00	-	1	30.00	Court Case
2	IGFF 2016-17 - Sanitary worker Quarters	1	250.00	-	-	243.00	Fineshing work is progress
3	14th Finance Commission Road work 42 Nos.	42	1000.00	-	-	623.00	Total Work 42 , 24 Works Completed Balance 18 works - Stopped due to UGSS Scheme
4	SBM-201-19 - Jet Roding Machine	1	49.00	1	-	14.95	Completed
5	NUHM-2016-17 - PHC	1	120.00			48.00	Outer Plastering work in progress
6	TNPCB - Amma Eco Pavllion Park - 2016-17	2	50.00	-	-	-	Work not started
7	AMRUT Water Supply	1	234.93	-	-	148.704	June 2020 Completed
8	AMRUT Development of Green Space and Parks 17-18	4	243.00			243.00	Completed

VELLORE CITY MUNICIPAL CORPORATION

O & M Gap Filling Fund 2014-15 & Infra Gap Filling Fund - 2014-15

Rs. In Lakhs

Sl. No.	Name of Work (PACKAGE)	A.S. Amount Rs. In lakhs	Grand Amount Rs. In Lakhs	A.S.No& Date	T.S.No& Date	Tender date	Work order date	Physical Progress				Financial		Remarks
								No. of works taken up	Completed	Progress	To be commenced	Expenditure	Balance to be spent	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
	O&MGFF - 2014-15													
1	Construction of New Office Bulding Zone-II at Sathuvachari in Vellore Corporation	200.00	180.00	26110/P1/2014-1 & 07.01.15	18.12.15	02.02.16	16.02.16	1			1	41.46		1st Floor Roof Completed. Work yeld up due to Court Case.

VELLORE CITY MUNICIPAL CORPORATION

O & M Gap Filling Fund 2016-17 & Infra Gap Filling Fund - 2016-17

Common committee for IGFF & O&MGFF 2016-17 on 17.08.16

Sl. No.	Name of Work (PACKAGE)	A.S. Amount Rs. In lakhs	Grand Amount Rs. In Lakhs	A.S.No& Date	T.S.No& Date	Tender date	Work order date	Physical Progress				Financial		Remarks
								No. of works taken up	Completed	Progress	To be commenced	Expenditure	Balance to be spent	
								9	10	11	12	13	14	
1	IGFF 2016-17 - Demand Announcement -2016-													
1	Construction of Sanitary worker Quaters at Kanigapuram	250.00	200.00	CMA Prco., Roc.No.1242 5/2017 /P2 Dt.31.05.17	CMA Prco., Roc.No. 1041/2016/ DO1 Dt.12.01.18	22.02.18 / 17.04.18	3.8.2018	1	-	1	-	243.00	White wash and Electrical work is in progress	
	Total	250.00	200.00									243.00		

VELLORE CITY MUNICIPAL CORPORATON
14th Finance Commission 2017-18 - (42 Nos)

CMA, Chennai Roc.No.14989/P1/2016-1, Dt.06.02.2017

Sl. No.	Name of the work	Estimate cost (in lakhs) Rs.	T.S. Roc.No. Date	Date of Tender	Date of Work order	Expenditure Rupees in Lakhs Rs.	Present stage of work / UCCR / Vr.No.	Probable date of completion
1	2	3	4	5	6	7	8	9
1	Providing CC Drain and BT Surface at Kaspas R. N.Palayam and Abdul Kalam Street in Ward No.53 ,Zone - IV in Vellore Corporation	25.00	3074/ 07.12.2017	28.12.2017	31.05.2018		Work is in progress	
2	Providing BT Surface at Vasanthapuram Indira Nagar Near Railway Gate in Ward No.58 ,Zone - IV in Vellore Corporation	20.00	3074/ 07.12.2017	28.12.2017	31.05.2018	20.00	Completed	
3	Providing BT Surface to Sarathi Mansion BackSide Nathaji Market Area Ward Nos.29 in Zone-II Vellore Corporation	25.00	3074/ 07.12.2017	28.12.2017	31.05.2018	25.00	Completed	
4	Providing BT Surface to Kagithapatturai Burial Ground Salai and Thenral Nagar Extn. (Via) SWM Centre Salai Ward Nos.16 in Zone-II Vellore Corporation	25.00	3074/ 07.12.2017	28.12.2017	31.05.2018	25.00	Completed	
5	Providing CC Drain and BT Surface at Bharathiyar Street, Kalanikattu Street, Meenammal Vadakku Street and Madha Koil Street in Ward No.60 ,Zone - IV in Vellore Corporation	25.00	3074/ 07.12.2017	28.12.2017	31.05.2018		Work is in progress	
6	Providing CC Drain and BT Surface at Kaspas Pillaiyar Koil street and From Masalamani School to Vasanthapuram Road in Ward No.55, Zone - IV in Vellore Corporation	25.00	3074/ 07.12.2017	28.12.2017	31.05.2018	10.00	Drain Work Completed	

Sl. No.	Name of the work	Estimate cost (in lakhs) Rs.	T.S. Roc.No. Date	Date of Tender	Date of Work order	Expenditure Rupees in Lakhs Rs.	Present stage of work / UCCR / Vr.No.	Probable date of completion
1	2	3	4	5	6	7	8	9
7	Providing BT Surface to Velapadi, Kallanikattu Street to Annaikulathamman Koill Street Ward Nos.32 in Zone-III Vellore Corporation	25.00	3074/ 07.12.2017	28.12.2017	31.05.2018	25.00	Completed	
8	Providing CC Drain and BT Surface at Konavattam Ambedkar Statue to Pillaiyar koil Street in Ward No.56 ,Zone - IV in Vellore Corporation	25.00	3074/ 07.12.2017	28.12.2017	31.05.2018		Work is in progress	
9	Providing CC Drain and BT Surface at Chinna lineStreet backside to Railway Colony in Ward No.54 ,Zone - IV in Vellore Corporation	22.00	3074/ 07.12.2017	28.12.2017	31.05.2018		Drain Work Completed	
10	Providing CC Drain and BT Surface at Ganapathi Nagar and J.J. Nagar in Ward No.49 ,Zone - IV in Vellore Corporation	25.00	3074/ 07.12.2017	28.12.2017	31.05.2018	25.00	Completed	
11	Providing CC Drain and BT Surface at Ramset Nagar in Ward No.50 ,Zone - IV in Vellore Corporation	25.00	3074/ 07.12.2017	28.12.2017	31.05.2018	25.00	Completed	
12	Providing BT Surface to Pulavar Nagar Main Road and Rangapuram Main Road Area Ward Nos.20 in Zone-II Vellore Corporation	25.00	3074/ 07.12.2017	28.12.2017	31.05.2018	25.00	Completed	
13	Providing BT Surface to Alamelumangapuram Azhagiri Nagar Area Ward No.21 in Zone-III Vellore Corporation	22.00	3074/ 07.12.2017	28.12.2017	31.05.2018	25.00	Completed	
14	Providing CC Drain and BT Surface at Nathaji Nagar Extension in Ward No.49 ,Zone - IV in Vellore Corporation	25.00	3074/ 07.12.2017	28.12.2017	31.05.2018	25.00	Completed	

Sl. No.	Name of the work	Estimate cost (in lakhs) Rs.	T.S. Roc.No. Date	Date of Tender	Date of Work order	Expenditure Rupees in Lakhs Rs.	Present stage of work / UCCR / Vr.No.	Probable date of completion
1	2	3	4	5	6	7	8	9
15	Providing BT Surface to Aruppumedu Main Road in Ward No.10 Zone-I Vellore Corporation	25.00	3074/ 07.12.2017	28.12.2017	31.05.2018	25.00	Completed	
16	Providing BT Surface to Esan Odai Ward No.2 in Zone-I Vellore Corporation	22.00	3074/ 07.12.2017	28.12.2017	31.05.2018	22.00	Completed	
17	Providing BT Surface amd SWD and Culvert at Ward No-7 V.G.Rao Nagar `C` Sector in Zone-I	25.00	3074/ 07.12.2017	28.12.2017	31.05.2018	25.00	Completed	
18	Providing BT Surface to Rajalingam Nagar and Vivekanandar Nagar in Ward No:1 Zone-I Vellore Corporation	25.00	3074/ 07.12.2017	28.12.2017	31.05.2018	25.00	Completed	
19	Providing BT Surface to Bharthidasan Nagar and Kannadasan Nagar in Ward No:10 Zone-I Vellore Corporation	25.00	3074/ 07.12.2017	28.12.2017	31.05.2018	25.00	Completed	
20	Providing BT Surface to Sengutai Burial Ground Salai, P.C.K. Nagar and Bank Colony Ward No.3 in Zone-I Vellore Corporation	25.00	3074/ 07.12.2017	28.12.2017	31.05.2018	25.00	Completed	
21	Providing BT Surface to Church Colony and RMS Colony Ward No.11 in Zone-I Vellore Corporation	25.00	3074/ 07.12.2017	28.12.2017	31.05.2018	25.00	Completed	
22	Providing BT Surface to Anna Nagar Area in Ward No:1 Zone-I Vellore Corporation	25.00	3074/ 07.12.2017	28.12.2017	31.05.2018		Wetmix Completed Work is in progress	
23	Providing BT Surface to Teachers Colony in Ward No:3 Zone-I Vellore Corporation	23.00	3074/ 07.12.2017	28.12.2017	31.05.2018	23.00	Completed	
24	Providing BT Surface to Durai Nagar in Ward No:7 Zone-I Vellore Corporation	23.00	3074/ 07.12.2017	28.12.2017	31.05.2018	23.00	Completed	

Sl. No.	Name of the work	Estimate cost (in lakhs) Rs.	T.S. Roc.No. Date	Date of Tender	Date of Work order	Expenditure Rupees in Lakhs Rs.	Present stage of work / UCCR / Vr.No.	Probable date of completion
1	2	3	4	5	6	7	8	9
25	Providing BT Surface to Mathi Nagar Warehouse in Ward No:10 Zone-I Vellore Corporation	25.00	3074/ 07.12.2017	28.12.2017	31.05.2018	25.00	Completed	
26	Construction Strom Water Drain, Culvert and BT Surface to Kulavimedu and Virupachipuram Road at Ward No:44 Z-III Vellore Corporation	22.00	3074/ 07.12.2017	28.12.2017	31.05.2018		CWSS Pipe Line Pending	
27	Providing BT Surface to Mullai Nagar Main Road Ward Nos.45 in Zone-III Vellore Corporation	23.00	3074/ 07.12.2017	28.12.2017	31.05.2018		CWSS Pipe Line Pending	
28	Providing BT Surface to Palavansathu Earikarai Road Ward Nos.42 in Zone-III Vellore Corporation	25.00	3074/ 07.12.2017	28.12.2017	31.05.2018	25.00	Completed	
29	Providing BT Surface to Palavansathu Perumal Koil Manyam and Extn. Ward Nos.42 in Zone-III Vellore Corporation	25.00	3074/ 07.12.2017	28.12.2017	31.05.2018		CWSS Pipe Line Pending	
30	Construction Strom Water Drain, Culvert and BT Surface to Virupachipuram Gangaianman Koill Street West and Pilliyar koil street West at Ward No:43 Z-III Vellore Corporation	25.00	3074/ 07.12.2017	28.12.2017	31.05.2018		CWSS Pipe Line Pending	
31	Providing BT Surface to Gandhi Nagar East Main Road, Sai Nagar and Poonthotam Area at Ward No.43 in Zone-III Vellore Corporation	25.00	3074/ 07.12.2017	28.12.2017	31.05.2018		CWSS Pipe Line Pending	
32	Construction Strom Water Drain, Culvert and BT Surface to Kulavimedu 1st Street at Ward No:44 Z-III Vellore Corporation	25.00	3074/ 07.12.2017	28.12.2017	31.05.2018		CWSS Pipe Line Pending	

Sl. No.	Name of the work	Estimate cost (in lakhs) Rs.	T.S. Roc.No. Date	Date of Tender	Date of Work order	Expenditure Rupees in Lakhs Rs.	Present stage of work / UCCR / Vr.No.	Probable date of completion
1	2	3	4	5	6	7	8	9
33	Providing BT Surface to Palavansathu, Othavadi Street Area Ward Nos.45 in Zone-III Vellore Corporation	20.00	3074/ 07.12.2017	28.12.2017	31.05.2018	25.00	Completed	
34	Providing CC Drain and BT Surface at Chitteri Bajanai Koil Street, Kalani Kattu Street and Kulathumedu in Ward No.47, Zone - IV in Vellore Corporation	25.00	3074/ 07.12.2017	28.12.2017	31.05.2018	25.00	Completed	
35	Providing CC Drain and BT Surface at Vasantham Nagar in Ward No.48 ,Zone - IV in Vellore Corporation	20.00	3074/ 07.12.2017	28.12.2017	31.05.2018	20.00	Completed	
36	Providing CC Drain and BT Surface at Chitteri A.D.Colony and Palani Nagar in Ward No.47 ,Zone - IV in Vellore Corporation	25.00	3074/ 07.12.2017	28.12.2017	31.05.2018	10.00	Palani Nagar BT Road Compeled	
37	Providing CC Drain and BT Surface at Kiruba Nagar, A.D.Colony and from Chitteri to Railway gate Thiruvalluvar Link Road in Ward No.48 ,Zone - IV in Vellore Corporation	20.00	3074/ 07.12.2017	28.12.2017	31.05.2018	20.00	Completed	
38	Construction Strom Water Drain, Culvert and BT Surface to Samy Nagar, Muthumarriamman Koil Street at Ward No:43 Z-III Vellore Corporation	21.00	3074/ 07.12.2017	28.12.2017	31.05.2018		CWSS Pipe Line Pending	
39	Construction Strom Water Drain, Culvert and BT Surface to Samy Nagar, 14th & 5th Street at Ward No:43 Z-III Vellore Corporation	20.00	3074/ 07.12.2017	28.12.2017	31.05.2018		CWSS Pipe Line Pending	
40	Providing BT Surface to Palavansathu Subramaniyan Street Ward Nos.42 in Zone-III Vellore Corporation	25.00	3074/ 07.12.2017	28.12.2017	31.05.2018		CWSS Pipe Line Pending	

Sl. No.	Name of the work	Estimate cost (in lakhs) Rs.	T.S. Roc.No. Date	Date of Tender	Date of Work order	Expenditure Rupees in Lakhs Rs.	Present stage of work / UCCR / Vr.No.	Probable date of completion
1	2	3	4	5	6	7	8	9
41	Providing BT Surface to Sulai Sabapathi Street and Bharthiyar Street (CBCID Office) Ward No.45 in Zone-III Vellore Corporation	22.00	3074/ 07.12.2017	28.12.2017	31.05.2018		CWSS Pipe Line Pending	
42	Providing BT Surface to Velapadi, Periyadhanam Suburayan Street Ward No.38 in Zone-III Vellore Corporation	25.00	3074/ 07.12.2017	28.12.2017	31.05.2018	25.00	Completed	
	Total	1000.00				623.00		

VELLORE CITY MUNICIPAL CORPORATION

Swachh bhharath Mission -2018-19

7th State High Powered committee meeting 13.08.2018

CMA, Chennai Roc.No.38984/2014/P1 Dt.24.09.18

Rs. In Lakhs

Sl. No.	Name of Work (PACKAGE)	A.S. Amount Rs. In lakhs	Estimate Amount Rs. In Lakhs	A.S.No& Date	Tender date	Work order date	Physical Progress			Financial		Remarks	
							No. of works taken up	Completed	Progress	To be commenced	Expenditure		Balance to be spent
1	2	3	4	5	6	7	8	9	10	11	12	13	14
1	Supply and delivery of 6000 ltrs capacity truck mounted high pressure jet rodding cum sewage suction machine at Vellore Corporation	49.00	49.00	7th SHPC Dt. 13.08.18 / CMA, Chennai Roc.No.38984/2014/P1 Dt.24.09.18	26.12.18	18.02.19	1	1.00	Supplied	05.09.19	14.95	34.05	Completed
	Total	49.00	49.00				1				14.95		

VELLORE CITY MUNICIPAL CORPORATION

NUHM Scheme - 2016-17

NUHM Roc. No: 11480/(NUHM) SHS/2016 Dt: 24.04.2018

CMA, Chennai Roc.No.25477/2017/DO1 Dt.01.02.2019

Rs. In Lakhs

Sl. No.	Name of Work (PACKAGE)	A.S. Amount Rs. In lakhs	Estimate Amount Rs. In Lakhs	A.S.No & T.S. Date	Tender date	Work order date	Physical Progress			Financial		Remarks	
							No. of works taken up	Completed	Progress	To be commenced	Expenditure		Balance to be spent
1	2	3	4	5	6	7	8	9	10	11	12	13	14
1	CONSTRUCTION OF ADDITIONAL PRIMARY HEALTH CENTRE IN SATHUVACHARI, WARD NO.23, VELLORE CITY MUNICIPAL CORPORATION	120.00	120.00	NUHM Roc No:11480/(NUHM) SHS/2016 / CMA, Chennai Roc.No.25477/2017/DO1 Dt.01.02.2019	20..02.19	04.03.19	1		1		48.00		Outer Plastering work is in progress
	Total	120.00	120.00				1				48.00		

VELLORE CITY MUNICIPAL CORPORATION

Tamil Nadu Pollution Control Board

Amma Eco Pavllion Park - 2016-17

TNPCB Roc No: T13 / TNPCB /TN Assembly Announcement/21152/2016 Dt:13.01.2017

Rs. In Lakhs

Sl. No.	Name of Work (PACKAGE)	A.S. Amount Rs. In lakhs	Estimate Amount Rs. In Lakhs	A.S.No	Tender date	Work order date	Physical Progress			Financial		Remarks	
							No. of works taken up	Completed	Progress	To be commenced	Expenditure		Balance to be spent
1	2	3	4	5	6	7	8	9	10	11	12	13	14
1	Providing Amma Eco Pavilion Park at Gandhi Nagar East in Zone – I	25.00	25.00	TNPCB Roc No: T13 / TNPCB /TN Assembly Announcement/ 21152/2016 Dt:13.01.2017			1		Work Order Issued on 04.03.19				Work Not Stated
2	Construction of Toilet Block and Providing Art Sets in Amma Eco Pavilion Park Development at Gandhi Nagar East in Zone-I.	25.00	25.00	TNPCB Roc No: T13 / TNPCB /TN Assembly Announcement/ 21152/2016 Dt:13.01.2017	06.02.19	04.03.19	1		Work Order Issued on 04.03.19				Work Not Stated
Total		50.00	50.00				2				0.00		

VELLORE CITY MUNICIPAL CORPORATON

AMRUT - 2015- 16

Water Supply - SLHP Steering committee meeting 29.01.2016

1. Administration Sanction: G.O.Ms 109,MAWS (MA2),Dt:29.08.2016 for Rs. 234.93 Crores

2. Technical Sanction : CE/TWAD/Vellore/ CER No. 05 /2016-17/ Dt:16.09.2016 for Rs. 240.92 Crores

Sl. No.	Name of the work	Estimate cost (in Crore) Rs.	AS. Roc. No. & Date	T.S. Roc.No. Date	Date of Tender	Date of Work order	Expendi- ture Rupees in Lakhs Rs.	Present stage of work / UCCR / Vr.No.	Probable date of comple tion
1	2	3	4	5	6	7	8	9	10
1	Water supply Distribution Improvement work to Vellore Corporation	234.93	G.O.Ms 109,MAWS (MA2),Dt:29.08.2016 for Rs. 234.93 Crores (GOI Share 50%- Rs:117.46 Cr+ GOTN Share 20%- 46.38 Cr+ ULB Share Rs:79.49 Cr	CE/TWAD/Vellore/ CER No. 05 /2016-17/ Dt:16.09.2016 for Rs. 240.92 Crores	-	17.06.17	148.704	1)Out of 16 service reservoirs, constructions of 8 service reservoir are in above Ground Level,5 are in PCC stage and 3 are in Earth work stage. 2)Out of 693.70 km of Distribution pipeline, laid 183.55 km and stacked 375.08 km of pipeline. Balance work to be done. 3)Provided provisions for 87896 nos of House Service connection and 18042 HSC were completed in 70%	Jun-20
	Total	234.93							

VELLORE CITY MUNICIPAL CORPORATON

AMRUT - 2017 - 20

Development of Green Space and Parks

1. 9th SLHP Steeing meeting 17.11.17

2. TUFIDCO, Chennai

Lt.AMRUT/828/AM(M)/2017 - 20.11.17

3. CCR No.417 Date.30.11.17

Sl. No.	Name of the work	Estimate cost (in lakhs) Rs.	AS. Roc. No. & Date	T.S. Roc.No. Date	Date of Tender	Date of Work order	Expenditure Rupees in Lakhs Rs.	Present stage of work / UCCR / Vr.No.	Probable date of comple tion
1	2	3	4	5	6	7	8	9	10
	Park								
1	Providing New Green development at Sri Ram Nagar in Ward No:14	65.37	9th SLHP Dt.17.11.17 / CCR No.417 Dt.30.11.17	CE, Chennai TS No.396/2017-18 Dated.19.12.17	10.01.2018	28.03.2018		Completed	
2	Providing New Green Park development at Thiru Vi Ka Nagar in Ward No:22	68.52			10.01.2018	28.03.2018		Completed	
3	Providing New Green development at Allapuram, Rathinam Layout Zone-III	53.51			10.01.2018	28.03.2018		Completed	
4	Providing New Green development at RN Palayam, Jain Poonthotam Zone-IV	55.51			10.01.2018	28.03.2018		Completed	
	Total	242.91					0.00		

VELLORE CITY MUNICIPAL CORPORATON
General Fund and Water Supply Fund (01.01.2020 to Till Date)

Sl. No.	Name of the work	Estimate cost (in lakhs) Rs.	Date of Tender	Date of Work order	Expenditure Rupees in Lakhs Rs.	Present stage of work / UCCR / Vr.No.	Probable date of completion
1	2	3	5	6	7	8	9
1	Repair and AMC of 250 LPH RO plant at Saidapet Elementary School, Saidapet P.M. Street Elementary School, Saidapet Perumal Street Elementary School, Thottapalayam Girls Hire Secondary School, Thottapalayam Ettiamman Elementary School, Thottapalayam Pudukudiyam Satheram Elementary School, Thottapalayam Aruganthampoondi Elementary School, Kagaitthapettari Midle School, Sathuvachari High School, V.O.C. Elementary School and Sunnambukara Street Elementary School in Zone-II, Vellore Corporation.	6.80	29.01.2020				
2	Repair and AMC of 250 LPH RO plant at Repal Muslim Ele. School, Hospitl Muthupillai Street Ele.School, Kosapet Market Ele. School, S.S.K. Maniyam Ele. School, Manambartha Jaminthar Ele. School, Masilamani (Kasapet) Ele. School, Virupachipuram Midle School, Allapuram Ele. School, Kolakara Ele. School, Salavanpet Ele. School, Thandavarayan Ele. School, Pattai Street Ele. School, Palavansathu High School, Kanigapuram Ele.School, Palaedyanpatti Ele. School and Kulavimedu Ele. School in Zone-III, Vellore Corporation	9.90	29.01.2020				

Sl. No.	Name of the work	Estimate cost (in lakhs) Rs.	Date of Tender	Date of Work order	Expenditure Rupees in Lakhs Rs.	Present stage of work / UCCR / Vr.No.	Probable date of completion
1	2	3	5	6	7	8	9
3	Repair and AMC of 250 LPH RO plant at Thorapadi Middle School, Ariyur Elementary School, Chinna Allapuram Corporation Elementary School, Moidwenkhan Corportion Elementary School, Chitteri Elementary School, Ediyansathu Corporation Elementary School, M.C. Road Elementary School, Masalamani(Kaspa) Hire Secondary School, Appdurai Elementary School, Shenbakkam elemaantary School, Shenbakkam Middle School, Ambadakar Middle School and Musilum Elementary School in Zone-IV, Vellore Corporation.	8.05	29.01.2020				
4	Repair and AMC of 250 LPH RO plant at Gandhi Nagar Amma Unavagam, Tata Motor Amma Unavagam, Dharapadavadu Health Centre, Pallikuppam Health Centre and 1000 LPH AMC at Dharapadavadu chittoor Bus Stand and Uzhavar Sandhi in Zone-I, Vellore Corporation.	4.25	29.01.2020				
5	Supply and Delivery of Steel Bero, Steel Racks, `S` Type Chair, Tube Lights and Fan Arrangements at ManamPartha Jamathar Ele. School, Battai Street Ele. School and S.S.K.Maniyam Ele. Corporation Schools in Zone-III, Vellore Corporation	7.85	31.01.2020				
6	Supply and Delivery of Steel Bero, Steel Racks, `S` Type Chair, Tube Lights and Fan Arrangements at Bagayam Middle School, Palavansathu Middle School and Virupachipuram Ele. Corporation Schools in Zone-III, Vellore Corporation	6.70	31.01.2020				
7	Supply and Delivery of Steel Racks and 'S' type Chairs to Corporation Schools in Zone-IV, Vellore Corporation	8.25	31.01.2020				

Sl. No.	Name of the work	Estimate cost (in lakhs) Rs.	Date of Tender	Date of Work order	Expenditure Rupees in Lakhs Rs.	Present stage of work / UCCR / Vr.No.	Probable date of completion
1	2	3	5	6	7	8	9
8	Supply and Delivery of Steel Bero for Corporation Schools in Zone-IV, Vellore Corporation	9.75	31.01.2020				
9	Providing BT Road at DKM College Road South Side , Zone - III in Vellore Corporation	9.90	26.02.2020				
10	Providing BT Road at DKM College Road North Side , Zone - III in Vellore Corporation	9.90	26.02.2020				
11	Construction of Storm Water Drain and Culvert at Virupachipuram, Gandhi Nagar 15th Street and Cross Street, in Ward No 43, Zone-III in Vellore Corporation	9.90	26.02.2020				
12	Construction of Storm Water Drain and Culvert at Ganapathi Garden in Ward No-10, Zone-I in Vellore Corporation	9.50	03.03.2020				
13	Construction of Storm Water Drain and Culvert at Kannadasan Nagar in Ward No-10, Zone-I in Vellore Corporation	9.90	03.03.2020				
14	Construction of Storm Water Drain and Culvert at MGR Nagar, Aruppumedu in Ward No-10, Zone-I in Vellore Corporation	9.50	03.03.2020				
15	Construction of Storm Water Drain and Culvert at V G Rao Nagar A Sector Extn 5th Cross in Ward No-8, Zone-I in Vellore Corporation	9.90	03.03.2020				
16	Construction of Storm Water Drain and Culvert at Maruthi Nagar in Ward No-11, Zone-I in Vellore Corporation	9.90	03.03.2020				
17	Construction of Storm Water Drain and Culvert at Kalaignar Nagar in Ward No-11, Zone-I in Vellore Corporation	9.50	03.03.2020				
18	Construction of Storm Water Drain and Culvert at Bajanai Koil Street 1,2,3 Street in Ward No-13, Zone-I in Vellore Corporation	9.90	03.03.2020				

Sl. No.	Name of the work	Estimate cost (in lakhs) Rs.	Date of Tender	Date of Work order	Expenditure Rupees in Lakhs Rs.	Present stage of work / UCCR / Vr.No.	Probable date of completion
1	2	3	5	6	7	8	9
19	Construction of Storm Water Drain and Culvert at Om Shakthi Vinayagar Koil Street in Ward No-13, Zone-I in Vellore Corporation	9.50	03.03.2020				
20	Construction of Storm Water Drain and Culvert in Thiruvalluvar Nagar Main Road in Ward-8 at Zone-I, Vellore Corporation	9.50	03.03.2020				
21	Construction of Storm Water Drain and Culvert at Vallimalai Road to Pallikuppam Hospital in Ward No 02, Zone-I in Vellore Corporation	9.80	05.03.2020				
22	Construction of Storm Water Drain and Culvert at Pallikuppam Hospital to Pallikuppam MCC Shed in Ward No-2, Zone-I in Vellore Corporation	9.80	05.03.2020				
23	Construction of Storm Water Drain and Culvert in Dolphin Avenue Ward No.4 at Zone-I, Vellore Corporation	9.50	05.03.2020				
24	Construction of Storm Water Drain and Culvert at Vallimalai Road, Selvam Nagar in Ward No-4, Zone-I in Vellore Corporation	9.90	05.03.2020				
25	Construction of Storm Water Drain and Culvert at Gandhi Nagar 6th East Cross North side in Ward No 9, Zone-I in Vellore Corporation	9.80	05.03.2020				
26	Construction of Storm Water Drain and Culvert at Gandhi Nagar 6th East Cross North side in Ward No 9, Zone-I in Vellore Corporation	9.80	05.03.2020				
27	Construction of Storm Water Drain and Culvert at Bharathi Nagar First Main Road in Ward No-7, Zone-I in Vellore Corporation	9.90	05.03.2020				
28	Construction of Storm Water Drain and Culvert at Bharathi Nagar First Main Road in Ward No-7, Zone-I in Vellore Corporation	9.90	05.03.2020				

Sl. No.	Name of the work	Estimate cost (in lakhs) Rs.	Date of Tender	Date of Work order	Expenditure Rupees in Lakhs Rs.	Present stage of work / UCCR / Vr.No.	Probable date of completion
1	2	3	5	6	7	8	9
29	Providing Storm Water Drain and Culvert at , Kezhakkarai Street Ward No: 01 in Zone-1, Vellore Corporation	7.50	05.03.2020				
30	Construction of Storm Water Drain and Culvert at Kasthuribai Street Womens Hostel to Nehru Street in Ward No-7, Zone-I in Vellore Corporation	9.50	05.03.2020				
31	Providing Storm Water Drain and Culvert at , Bank Colony Street Ward No: 03 in Zone-1, Vellore Corporation	5.00	05.03.2020				
32	Providing Aluminium Partition work for Smart City PMC in Ist Floor and IInd Floor of Corporation Main Office Building at Infantry Road, Vellore Corporation.	3.90	06.03.2020				
33	Maintanance of Pumping Main at Thalayarampattu, Thirumini, Anpoondi and sevoor in Vellore Corporation Zone I	9.90	10.03.2020				
34	Maintenance of Head Works, Motor pump installed at Zone-I in Vellore Corporation	9.90	10.03.2020				
35	Pumping Main Leak Arest in Thirumini to Bank nagar sump in Vellore Corporation Zone I	9.90	10.03.2020				
36	Supply and Delivery of 7.5HP, 2HP Submersible motor, Panel Board, Cable with necessary electrical arrangements in ward no 1 to 15 at Zone I, Vellore Corporation	9.90	10.03.2020				
37	Supply and Delivery of 2.0HP Submersible motor, Panel Board, Cable with necessary electrical arrangements in ward no 8 to 15 at Zone I, Vellore Corporation	9.90	10.03.2020				
38	Supply and Delivery of 2.0HP Submersible motor, Panel Board, Cable with necessary electrical arrangements in ward no 1 to 7 at Zone I, Vellore Corporation	9.90	10.03.2020				

Sl. No.	Name of the work	Estimate cost (in lakhs) Rs.	Date of Tender	Date of Work order	Expenditure Rupees in Lakhs Rs.	Present stage of work / UCCR / Vr.No.	Probable date of completion
1	2	3	5	6	7	8	9
39	Providing PVC D-Main at dhuri nagar two kulakkari Ward No 7 in Zone - I	9.20	10.03.2020				
40	Replacement of Pumping main near Vallimalai road and Gudiyatham road in Zone - I at Vellore Corporation	9.90	10.03.2020				
41	Formation of Earthen Road using Well Gravel and Hiring charges for Tractor Dozer for Bharathiyar Nagar Area Ward No : 07 in Zone-I, Vellore Corporation	9.90	10.03.2020				
42	Cosntruction of Compund Wall With Pump House alround OHT at Bharthiyar Nagar (Near TATA Motors) Zone-I, Vellore Corporation.	9.90	10.03.2020				
43	Providing Pumping Main Pipe Line Burst at Near TTD Information Center (Raymond Show Room Opp.) Zone-III in Vellore Corporation	2.50	11.03.2020				
44	Providing Gross Filled, Water Supply, Stainless Steel Hand rails, SS Chair, Front Roof PPGI Sheet, AIR - CONDITIONER,UPS and Furniture Arrangements at M.P. Room, Zone III Office Campus in Zone-III, Vellore Corporation	9.90	11.03.2020				
45	Construction of Storm Water Drain and Culvert at Palavansathu, Parri Street, Cross Street in Ward No 42, Zone-III in Vellore Corporation	9.90	12.03.2020				
46	Providing New Drilling Borewell with 2 Hp Submersible motor at Otteri, Indhra Nagar in Ward No.43, Zone-III, Vellore Corporation.	2.00	12.03.2020				
47	Providing BT Road at Ariyur, Saibaba Koil Street in Ward No. 47, Zone - IV in Vellore Corporation	9.80	12.03.2020				
48	Providing BT Road at Chitteri Murugan Koil Street in Ward No.47 , Zone - IV in Vellore Corporation	8.50	12.03.2020				

Sl. No.	Name of the work	Estimate cost (in lakhs) Rs.	Date of Tender	Date of Work order	Expenditure Rupees in Lakhs Rs.	Present stage of work / UCCR / Vr.No.	Probable date of completion
1	2	3	5	6	7	8	9
49	Repair, Supply and Erection of 7.50 HP Submersible Motor, Panel Board, UPVC Pipe,Cable for Existing Borewells with 90 mm PVC Pipeline Ward No.48, Zone-IV in Vellore Corporation .	4.80	12.03.2020				
50	Repair, Supply and Erection of 2 HP Submersible Motor, Panel Board and UPVC Pipe for Existing Borewells at Chinna Chitteri Pillaiyar Koil Street, Ganesapuram in Ward No.47,Ariyur kasthuri Bhai Street, Nambirajapuram,Thiruvalluvar nagar, Nehru Street, Gandhi Nagar,A.G Nagar, Pudhu Street and Pudhu Street Extension in Ward No.48, Zone-IV in Vellore Corporation .	9.80	12.03.2020				
51	Providing BT Road at Ariyur Ammaiappan Nagar Main Street in Ward No.48, Zone - IV in Vellore Corporation	8.40	12.03.2020				
52	Providing BT Road at Ariyur Ammaiappan Nagar Cross Street 1 & 2 in Ward No.48, Zone - IV in Vellore Corporation	8.20	12.03.2020				
53	Construction of Storm Water Drain and Culvert at Palavansathu, C.M. Nagar in Ward No 45, Zone-III in Vellore Corporation	9.90	12.03.2020				
54	Construction of Storm Water Drain and Culvert at Palavansathu, Kulathumetu Street in Ward No 45, Zone-III in Vellore Corporation	9.90	12.03.2020				
55	Construction of Storm Water Drain and Culvert at Palavansathu, Kalainjar Nagar in Ward No 45, Zone-III in Vellore Corporation	9.90	12.03.2020				
56	Construction of Storm Water Drain and Culvert at Palavansathu, Kamarajar Street and Cross Street in Ward No 42, Zone-III in Vellore Corporation	9.90	12.03.2020				

Sl. No.	Name of the work	Estimate cost (in lakhs) Rs.	Date of Tender	Date of Work order	Expenditure Rupees in Lakhs Rs.	Present stage of work / UCCR / Vr.No.	Probable date of completion
1	2	3	5	6	7	8	9
57	Construction of Storm Water Drain and Culvert at Palavansathu, RajivGandhi Street and Cross Street in Ward No 42, Zone-III in Vellore Corporation	9.90	12.03.2020				
58	Construction of Storm Water Drain and Culvert at Palavansathu, Thiruvalluvar Street in Ward No 42, Zone-III in Vellore Corporation	9.90	12.03.2020				
59	Construction of Storm Water Drain and Culvert at Palavansathu, Bajanai Koil Street in Ward No 42, Zone-III in Vellore Corporation	9.90	12.03.2020				
60	Construction of Storm Water Drain and Culvert at Palavansathu, Avai Nagar in Ward No 45, Zone-III in Vellore Corporation	9.90	12.03.2020				
61	Construction of Storm Water Drain and Culvert at Palavansathu, Parri Street in Ward No 42, Zone-III in Vellore Corporation	9.90	12.03.2020				
62	Construction of Storm Water Drain and CC Pavement at Kannigapuram, Murugan Nagar in Ward No 44, Zone-III in Vellore Corporation	8.80	12.03.2020				
63	Providing Storm Water Drain and Culvert at , Kilithanpattarai Thamarai Kulam Ward No: 05 in Zone-1, Vellore Corporation	15.00	24.03.2020				
64	Construction of New Building with Toilet for Corporation School @ Kulakari Area, Ward No :7 in Zone- I, Vellore Corporation.	19.90	24.03.2020				
65	Construction of New Building for Corporation Aruppumadu School @ Ward No :10 in Zone- I, Vellore Corporation.	15.00	24.03.2020				
66	Labour charges For pipe line burst in Distribution Pipe Line Ward No: 39 to 45 in Zone-III, Vellore Corporation	3.50	24.03.2020				

Sl. No.	Name of the work	Estimate cost (in lakhs) Rs.	Date of Tender	Date of Work order	Expenditure Rupees in Lakhs Rs.	Present stage of work / UCCR / Vr.No.	Probable date of completion
1	2	3	5	6	7	8	9
67	Labour charges For pipe line burst in Distribution Pipe Line Ward No: 31 to 38 in Zone-III Vellore Corporation	3.50	24.03.2020				
68	Repair and Maintenance of Pumping Main Pipeline Installed at Ward No. 31 to 45 in Zone-III, Vellore Corporation	5.00	24.03.2020				
69	Repair and Maintenance of Power Pump and Mini Power Pumps Installed at Ward No. 16,25,26,27,28,29 & 30 installed in Zone-II, Vellore Corporation	9.80	24.03.2020				
70	Repair and Maintenance of Power Pump and Mini Power Pumps Installed at Ward No. 16,25,26,27,28,29 & 30 installed in Zone-II, Vellore Corporation	9.80	24.03.2020				
71	Rewinding of 100HP Motor at Ponnai Pumping Head works station in Vellore Corporation	9.60	24.03.2020				
72	Maintenance of Pumping Main and Distribution Pipeline Installed at Old Vellore Ward No. 16,25,26,27,28,29,&30 in Zone-II, Vellore Corporation	6.90	24.03.2020				
73	Maintenance of Pumping Main and Distribution Pipeline Installed at Old Vellore Ward No. 17,18,19,20,21,22,23&24 in Zone-II, Vellore Corporation	6.90	24.03.2020				
74	Providing BT Road at Nadu Street South Side in Ward No.42 Zone - III, Vellore Corporation	9.90	24.03.2020				
75	Providing BT Road at Nadu Street South Side in Ward No.42 Zone - III, Vellore Corporation	9.90	24.03.2020				
76	Providing BT Road at Bajanai Koil Street West Side in Ward No.42 Zone - III, Vellore Corporation	9.90	24.03.2020				
77	Providing BT Road at Bajanai Koil Street East Side in Ward No.42 Zone - III, Vellore Corporation	9.90	24.03.2020				

Sl. No.	Name of the work	Estimate cost (in lakhs) Rs.	Date of Tender	Date of Work order	Expenditure Rupees in Lakhs Rs.	Present stage of work / UCCR / Vr.No.	Probable date of completion
1	2	3	5	6	7	8	9
78	Providing BT Road at Thennamaram Street West Side in Ward No.42 Zone - III, Vellore Corporation	9.90	24.03.2020				
79	Providing BT Road at Thennamaram Street East Side in Ward No.42 Zone - III, Vellore Corporation	9.90	24.03.2020				
80	Construction of Storm Water Drain and Culvert at Palavansathu, MGR Nagar in Ward No 45, Zone-III in Vellore Corporation	9.90	24.03.2020				
81	Construction of Storm Water Drain and Culvert at Palavansathu, MGR Nagar Cross Streets in Ward No 45, Zone-III in Vellore Corporation	9.90	24.03.2020				
82	Providing New Drilling Borewell with 2 HP Submersible Motor at Gangaiamma Koil Street (Near Desia Hr.Sec. School) in Ward.No.43, Zone - III , Vellore Corporation.	2.00	24.03.2020				
83	Providing BT Road From kanathupattarai Junction to Ariyur Approach Road Junction in Ward No.48 ,Zone - IV in Vellore Corporation	9.90	24.03.2020				
84	Providing BT Road From Avarampalayam Junction to Ariyur Approach Road Junction in Ward No.48 ,Zone - IV in Vellore Corporation	9.80	24.03.2020				
85	Providing BT Road at Avarampalayam Bajanai Koil Street in Ward. No.47 ,Zone - IV in Vellore Corporation.	9.90	24.03.2020				
86	Providing BT Road at Avarampalayam Pillaiyar koil Street in Ward No.47 ,Zone - IV in Vellore Corporation	9.90	24.03.2020				
87	Providing BT Road at Chitteri Kumaravel Nagar in Ward No.47 , Zone - IV in Vellore Corporation.	8.40	24.03.2020				
88	Providing BT Road at Chitteri B.K Nagar in Ward No.47 , Zone - IV in Vellore Corporation	8.40	24.03.2020				

Sl. No.	Name of the work	Estimate cost (in lakhs) Rs.	Date of Tender	Date of Work order	Expenditure Rupees in Lakhs Rs.	Present stage of work / UCCR / Vr.No.	Probable date of completion
1	2	3	5	6	7	8	9
89	Construction of Drain and Culvert at Old Bus Stand Commisary Bazzar Junction to Thiruvalluvar Status in Zone -II, Vellore Corporation.	9.90	24.03.2020				
90	Construction of Drain and Culvert at Thiruvalluvar Status to Alangar Hotel Junction in Zone -II, Vellore Corporation.	9.80	24.03.2020				
91	Construction of Drain and Culvert at Alangar Hotel to memorial Pillar in Zone -II, Vellore Corporation.	9.70	24.03.2020				
92	Construction of Drain and Culvert at Old Bus Stand memorial Pillar to Town Hall in Zone -II, Vellore Corporation.	9.95	24.03.2020				
93	Construction of Room, New Borewell 2.HP Motor and Supply and Fixing RO Plant 2000 LPH at Near Nadumootour OHT in Ward No:2 at Zone-I, Vellore Corporation	15.00	27.03.2020				
94	Construction of Room, New Borewell 2.HP Motor and Supply and Fixing RO Plant 2000 LPH at Near Sundhariamman Koil OHT in Ward No 3 at Zone 1, Vellore Corporation	15.00	27.03.2020				
95	Construction of Room and Supply and Fixing RO Plant 1000 LPH at Near Machine Compound OHT in Ward No 4 at Zone 1, Vellore Corporation	12.00	27.03.2020				
96	Construction of Room, New Borewell 2.HP Motor and Supply and Fixing RO Plant 2000 LPH at Agaravaram Area in Ward No 4 at Zone 1, Vellore Corporation	15.00	27.03.2020				
97	Providing Weathering Course, Pressed Tiles and Roof Tiles of Existing Room and Supply and Fixing RO Plant 2000 LPH at Kulakarai in Ward No 7 at Zone 1, Vellore Corporation	10.00	27.03.2020				

Sl. No.	Name of the work	Estimate cost (in lakhs) Rs.	Date of Tender	Date of Work order	Expenditure Rupees in Lakhs Rs.	Present stage of work / UCCR / Vr.No.	Probable date of completion
1	2	3	5	6	7	8	9
98	Construction of Room, New Borewell 2.HP Motor and Supply and Fixing RO Plant 2000 LPH at Old Katpadi OHT in Ward No 8 at Zone 1, Vellore Corporation	15.00	27.03.2020				
99	Construction of Room, New Borewell 2.HP Motor and Supply and Fixing RO Plant 2000 LPH at Kalinjur in Ward No 11 at Zone 1, Vellore Corporation	15.00	27.03.2020				
100	Construction of Storm Water Drain and Culvert at Thenamara Street in Ward No:26, Zone - II, Vellore Corporation.	4.10	31.03.2020				
101	Construction of Storm water Drain and Culvert at VOC Nagar Amma Unavagam backside, Ward No.24, in Zone-II, Vellore Corporation	5.10	31.03.2020				
102	Construction of Storm water Drain and Culvert at Vasantham Nagar, Ward No.20, in Zone-II, Vellore Corporation	8.10	31.03.2020				
103	Construction of storm water drain at nainiyappan Street, Ward No:16 in Zone-II, Vellore Corporation	6.70	31.03.2020				
104	Construction of Strom Water at Solapuri Amman Street, Ward No:27 in Zone-II, Vellore Corporation	6.70	31.03.2020				
105	Construction of strom water drain at kirubarandha variyar Street, Ward No:21 in Zone-II, Vellore Corporation	6.70	31.03.2020				
106	Providing Distribution Water Supply feeder Line and Construction of Culvert at Padavettamman Koil Street ward 26, Thottapalayam Zone-II, Vellore Corporation.	4.20	31.03.2020				
107	Construction of Storm Water Drain and Culvert at Bishop Devid Nagar Ward No 33, Zone-III in Vellore Corporation	10.00	31.03.2020				

Sl. No.	Name of the work	Estimate cost (in lakhs) Rs.	Date of Tender	Date of Work order	Expenditure Rupees in Lakhs Rs.	Present stage of work / UCCR / Vr.No.	Probable date of completion
1	2	3	5	6	7	8	9
108	Construction of Storm Water Drain and Culvert at Anna Nagar in Ward No 39, Zone-III in Vellore Corporation	10.00	31.03.2020				
109	Construction of Storm Water Drain at E.V.R. Salai, Saibaba Salai and Culvert at Anna Salai and Bharthidasen Salai in Ward No 36, Zone-III in Vellore Corporation	10.00	31.03.2020				
110	Construction of Storm Water Drain and Culvert at Masilamani Street in Ward No 34, Zone-III in Vellore Corporation	10.00	31.03.2020				
111	Construction of Storm Water Drain and Culvert at Pasumpon Mutthuramalingam 2nd Street, Ward No 36, Zone-III in Vellore Corporation	10.00	31.03.2020				
112	Construction of Storm Water Drain and Culvert at Aathimaram Street to New Town Hospital Street in Ward No 34, Zone-III in Vellore Corporation	10.00	31.03.2020				
113	Construction of Storm Water Drain and Culvert at Aathimaram Street to New Town Hospital Street in Ward No 34, Zone-III in Vellore Corporation	10.00	31.03.2020				
114	Construction of Storm Water Drain and Culvert at Kalas Kothandaramar Koil Street and Kalas Nimanthakara Street in Ward No 34, Zone-III in Vellore Corporation	10.00	31.03.2020				
115	Construction of Storm Water Drain and Culvert at LPM Street and Ward No 32, Zone-III in Vellore Corporation	10.00	31.03.2020				
116	Construction of Storm Water Drain and Culvert at Rathinam Layout in Ward No 40, Zone-III in Vellore Corporation	10.00	31.03.2020				
117	Construction of Storm Water Drain and Culvert at Sasthiri Nagar in Ward No 40, Zone-III in Vellore Corporation	10.00	31.03.2020				

Sl. No.	Name of the work	Estimate cost (in lakhs) Rs.	Date of Tender	Date of Work order	Expenditure Rupees in Lakhs Rs.	Present stage of work / UCCR / Vr.No.	Probable date of completion
1	2	3	5	6	7	8	9
118	Construction of Storm Water Drain and Culvert at Jabar Thoppu in Ward No 38, Zone-III in Vellore Corporation	10.00	31.03.2020				
119	Construction of Storm Water Drain and Culvert at Sathasivam Layout in Ward No 37, Zone-III in Vellore Corporation	10.00	31.03.2020				
120	Construction of Storm Water Drain and Culvert at Ramachari Street in Ward No 34, Zone-III in Vellore Corporation	8.50	31.03.2020				
121	Providing of Storm Water Drain Sathukaramadam 1st Street Ward No:32 and Construction of Culvert at Valliammal Street in Ward No 36, Zone-III in Vellore Corporation	9.90	31.03.2020				
122	Construction of Storm Water Drain and Culvert at Ammanakutai Road North Side in Ward No 37, Zone-III in Vellore Corporation	9.90	31.03.2020				
123	Construction of Storm Water Drain and Culvert at Ammanakutai Road South Side in Ward No 37, Zone-III in Vellore Corporation	9.90	31.03.2020				
124	Construction of Storm Water Drain and Culvert at LPM Street and Ward No 32, Zone-III in Vellore Corporation	10.00	31.03.2020				
125	Construction of Storm Water Drain and Culvert at Kasthamedu Street in Ward No 32, Zone-III in Vellore Corporation	9.90	31.03.2020				
126	Construction of Storm Water Drain and Culvert at Thiruppur Kumaran 1st Street in Ward No 36, Zone-III in Vellore Corporation	9.95	31.03.2020				
127	Clearing the Heavy Jungles and Remove the Excess Earth for 21 Park Site in Ward No:19 ,20, 22 at Zone-II, Vellore Corporation.	5.40	31.03.2020				

Sl. No.	Name of the work	Estimate cost (in lakhs) Rs.	Date of Tender	Date of Work order	Expenditure Rupees in Lakhs Rs.	Present stage of work / UCCR / Vr.No.	Probable date of completion
1	2	3	5	6	7	8	9
128	Construction of Toilet Block, Providing Weathering Course and Pressed tiles, Paving the floor with Marbonite Tiles for Existing Class Room Buildings for Corporation Elementary School (Central School) in Ward No.54 Zone-IV in Vellore Corporation.	9.80	31.03.2020				
129	Construction of Stage , Providing Weathering Course and Pressed tiles, Paving the floor with Marbonite Tiles for Existing Class Room Buildings in Corporation Middle School at Shenbakkam in Ward No: 57, Zone-IV, Vellore Corporation.	9.80	31.03.2020				
130	Providing Weathering Course , White Washing , Color Washing and Enamel Paint for Doors and Windows and Rainwater Harvesting Arrangements for Corporation Elementary School (Hindu), R.N.Palayam in Ward No: 53, Zone-IV, Vellore Corporation.	9.70	31.03.2020				
131	Repair and Maintenance of power pump, mini Power Pump and hand pump installed at ward No.1,2,3,4,5,6 & 8 in Zone -I	9.00	23.03.2020				
132	Repair and Maintenance of power pump, mini Power Pump and hand pump installed at ward No.7,9,10,11,13,14,15 Zone - I	9.00	23.03.2020				
133	Maintenance of pumping main and distribution pipeline Installed at ward No.7,9,10,11,12,14,& 15 in Zone - I	9.00	23.03.2020				
134	Maintenance of pumping main and distribution pipeline Installed at ward No.1 to 6 & 8 in Zone - I	9.00	23.03.2020				
135	Supply and delivery of 2HP submersible motor, panel board, Cable with necessary electrical arrangement in ward 1 to 15 in Zone -1	9.00	23.03.2020				

Sl. No.	Name of the work	Estimate cost (in lakhs) Rs.	Date of Tender	Date of Work order	Expenditure Rupees in Lakhs Rs.	Present stage of work / UCCR / Vr.No.	Probable date of completion
1	2	3	5	6	7	8	9
136	Supply and delivery of 7.5HP submersible motor, panel board, Cable with necessary electrical arrangement in ward 1 to 15 in Zone -1	9.90	23.03.2020				
137	Providing weathering course, pressed tiles, steps changing arrangements, Painting of old chairs electrical arrangements emulsion and enamel Paints work at suriya Hotel and Thiruvalluvar status near north side building in Old bus stand W-29 in Zone - II	9.90	02.03.2020				
138	Providing weathering course, pressed tiles, steps, changing Painting of Lod chaves electrical arrangements, emulsion and enamel paints work at Suriyal Hotel and Thiruvalluver Status near North side Building in Old bus stand W-29 in Zone - II	8.80	02.03.2020				
139	Maintanance and repair 100 HP Motor of ponnai head work in Zone - II	3.00	04.03.2020				
140	Supply and fixing of PVC door at toilet near Sarathi Mansion W-29 in Zone - II	1.30	05.03.2020				
141	Corona Prevention of designation Spray machine with PVC Tank and Generator Arrangements in Zone - II	3.00	27.03.2020				
142	Corona Prevention of designation spray machine with PVC tank and generator arrangement for in Zone - II	2.00	16.04.2020				
143	Pumping Main Leak Arest in Virunjipuram to Kilmonavoor sump in Vellore corporation	9.95	09.04.2020.				
144	Maintanance of Head works, Motor pump installed at Erayankadu in Vellore corporation	9.90	09.04.2020				
145	Repair and maintanance of Sankaranpalayam OHT tank at Zone - III in Vellore Corporation	9.00	09.04.2020				

Sl. No.	Name of the work	Estimate cost (in lakhs) Rs.	Date of Tender	Date of Work order	Expenditure Rupees in Lakhs Rs.	Present stage of work / UCCR / Vr.No.	Probable date of completion
1	2	3	5	6	7	8	9
146	Supply and delivery erection of 2 HP and 7.5 HP submersible motor, erection and 1000 Ltr. HDPE tank ward 31 to 45 in Zone - III Vellore Corporation	9.90	09.04.2020				
147	Construction of Temporary Toilet block and Gents and ladies Urinal Blocks at New bus stand premises in Ward 59 in Zone-IV	5.80	09.03.2020				
148	Providing passengers waiting sheds with Platform for temporary bus stand premises in Zone -IV	9.80	09.03.2020				
149	Renewal of Existing toilet block at New Bus Stand Premises in Ward 59 in Zone -IV	7.50	09.03.2020				
150	Providing Barricading with Mild sheet enclosure arrangements of covid-19 in R.N.Palayam ward - 53 in Zone - IV	3.55	15.04.2020				
151	Providing Barricading with sheet Enclosed arrangements of Covid-19 in various places of Saidapet in Vellore Corporation in Zone-IV	2.40	15.04.2020				
152	Providing Barricading with mild sheet Enclosure arrangements of Covid-19 in Various places of Konavattam in Zone-IV	5.80	15.04.2020				
153	Providing Barricading with mild sheet Enclosure arrangements of Covid - 19 in Various places of Kaspaa, R.N.Palayam and Chinna Allapuram in Zone-IV	5.90	15.04.2020				
	Total	1368.15			0.00		