

## Schemes



### 1. Solid Waste Management (SWM) 2018-19

Name of the work : Purchase of Battery operated vehicle 27 Nos.

AS No. : The CMA, Chennai Roc.No. 22866/2018/P3 dated: 23.08.18

- Estimate Amount : Rs.48.60 Lakhs
- Date of Tender : 30.10.2018
- Date of Work Order : 22.11.2018
- Present Stage of work : Completed.
- Expenditure So far : 40.00 Lakhs

### 2. Solid Waste Management (SWM) 2018-19

Name of the work : Purchase of Light Commercial vehicle 4 Nos.

AS No. : The CMA, Chennai Roc.No. 22866/2018/P3 dated: 23.08.18

- Estimate Amount : Rs.22.40 Lakhs
- Date of Tender : 30.10.2018
- Date of Work Order : 29.11.2018
- Present Stage of work : Completed.
- Expenditure So far : 22.40 Lakhs

### 3. Solid Waste Management (SWM) 2018-19

Name of the work : Reclamation of existing dump yard located at vayalore by removing the legacy waste of 15600 Cu.m.

AS No. : The CMA, Chennai Roc.No. 1191/2019/P3 dated: 21.01.19

- Estimate Amount : Rs.103.00 Lakhs
- Date of Tender : 28.02.2019
- Date of Work Order : 04.03.2019
- Present Stage of work : Machinery Erection work in progress
- Expenditure So far : Nil

#### **4. TURIP 2019-20**

Name of the work : Providing BT Surface with Storm Water Drain

AS No. : The CMA, Chennai Roc. No. 17349/2019/E3 dated: 16.10.19

- Estimate Amount : Rs.500.00 Lakhs
- No. of Package taken up : 3 Nos.
- Date of Tender : 12.11.2019
- Date of Work Order : 09.12.2019
- Present Stage of work : 2 Packages completed & 1 package 3 works completed & 1 work under progress.
- Expenditure So far : 380.00 Lakhs.

#### **5. IUDM 2018-19**

Name of the work : Construction Of 40KLD Faecal Sludge Treatment Plant @vayalore  
compost yard in Vriddhachalam Municipality

AS No. : The CMA, Chennai Roc. No .26888/UGSS -2/2018. Dated: 12.11.2018

- Estimate Amount : Rs.425.00 Lakhs
- Date of Tender : 10.01.2019
- Date of Work Order : 04.02.2019
- Present Stage of work : Work in progress
- Expenditure So far : 90.00 Lakhs

#### **6.Revolving fund of UIDSSMT 2018-19**

Name of the work : Providing Internal Plumbing Works for Water Supply HSC in (12500  
Nos.)

AS No. : The CMA, Chennai-05, Proc.No. 13277/2018/WS1 dated: 19.06.2018

- Estimate Amount : Rs.429.20 Lakhs
- Date of Tender : 28.02.2019
- Date of Work Order : 06.03.2019
- Present Stage of work : HSC work in progress
- Expenditure So far : 75.00 Lakhs