

**CHENGALPATTU REGION
PALLAVAPURAM MUNICIPALITY**

Name of the Scheme & Year : **TNSUDP 2016-17**

Project Cost: **1498.00 Lakhs**
Status as on: **16.07.2021**

Name of the Sector: **Waterbody Improvement Project**

S. No.	Name of the ULB	Year	No. of works taken up	Amount Allotted (Rs.in lakhs)	Name of the Work	Estimate cost	Date of A.S.	Date of T.S.	Date of Tender	Date of Work order	Expenditure (Rs.in lakhs)	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13
1	Pallavapuram	2017-18	1	1498.00	Restoration of Zamin Pallavaram Periya Eri and Keelkattalai Eri	1498.00	1. G.O.No. (1) MAWS (MA2) 02.01.2015 2. PWD G.O.(2D):64, 06.01.2017.	21.11.17	07.02.18	23.03.18	1190.42	1. Periya Eri - Work completed. 2. Keelkattalai Eri - Work completed.
				1498.00	Total	1498.00						

R. Betayyanaiah
Commissioner, 16/7/21
Pallavapuram Municipality.
16/7/21