

| PULIANGUDI MUNICIPALITY | | | | | | | | | | | | | | | | | | | | | |
|---------------------------------|--|-----------|---------------|-----------------|---------------|-------------|--------|---------------|--------------|--------------|----------------|--------------------|--------------------|-------------------|----------|-----------------|-----------------------------|--------------------|---------------------|---------------------------|---------------------------|
| FSTP 2018-2019 | | | | | | | | | | | | | | | | | | | | | |
| Name of the Region: Tirunelveli | | | | | | | | | | | | | | | | | | Rs.442.00 lakhs | | | |
| Sl. No. | Name of Work | 2018-2019 | Estimate cost | Funding pattern | | | | | Date of A.S. | Date of T.S. | Date of Tender | Date of Work order | No. of works taken | Physical Progress | | | Probable Date of completion | Financial progress | | Whether UC&CR sent or not | Remarks |
| | | | | GOI Share | State Share | ULB Share | Others | Total | | | | | | Nos. completed | Progress | To be commenced | | Expenditure | Balance to be spent | | |
| 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 | 15 | 16 | 17 | 18 | 19 | 20 | 21 | 22 |
| 1 | Construction of Fecal Sludge and Septage Management Treatment Plant works in Puliangudi Municipality Compost yard. | 2018-2019 | 442.00 | 145.86 | 296.14 | 0.00 | - | 442.00 | 29.01.19 | 28.02.19 | 05.04.19 | 23.07.19 | 1 | 0 | 1 | - | - | 0.00 | 442.00 | - | Earth Work Under progress |
| Total | | | 442.00 | 145.86 | 296.14 | 0.00 | | 442.00 | | | | | 1 | 0 | 1 | - | | 0.00 | 442.00 | | |

Commissioner
Puliangudi Municipality