

TIRUNELVELI REGION
Name of the scheme IUDM 2020-21

Sl. No	Name of the Municipality	Name of the work	Length in km	Estimate amount (Rs.in lakhs)	Amount allotted (Rs. In lakhs)	Funding pattern (Rs. in lakh)			Date of AS	Date of TS	Date of tender	Date of work order	Physical progress					Financial progress (Rs.in lakh)		Stage of work	Probable date of completion											
						Grant	Loan	ULB contribn					No of packages	No of works taken up	Completed	progress	to be commenced	Expenditure	Fund released													
		Package I																														
1	Puliangudi	Compost yard to Veeramudaiyar kovil sellum salai	2600.00	200.00	200.00	6.93	0.00	1.92	11.09.20	19.09.20	22.10.20	11.11.20	5	1	1		0	0	0.00	work completed												
		Package II																														
1		Puliangudi to Ayyapuram cross road	2250.00	140.00	200.00									2		2														GSB under Progress	30.09.21	
2		Chokkan peri kulam	1000.00	60.00																												
		Package III																														
1		Mudangiyar Sellum Salai	3150.00	200.00	200.00																					1	1	0			work completed	
		Package IV																														
1		Manakkaval Ayyanar Kovil sellum salai cross street	1200.00	80.00	200.00																					3	3	0			work completed	
2		Thonda mannarkulam salai	700.00	50.00																												
3		Paddankulam	1000.00	70.00																												
	Package V																															
4	Chettikulam to Pappankulam sellum salai	1450.00	85.00	85.00										1	1	0			work completed													

COMMISSIONER
PULIANGUDI MUNICIPALITY