

**THIRUPATHUR MUNICIPALITY  
SCHEME WORKS ABSTRACT**

Sl. No.	Name of the Scheme	Est Amt. (Rs.in Lakhs)	Expenditure (Rs.in Lakhs)	Total No.of works taken up	Completed	Balance	Present Status	
1	TURIP 2017- 18	50.00	50.00	1	1	0	Roads	Completed
2	TURIP 2018- 19	1012.00	648.88	5	2	3	Roads	Works under progress
3	TURIP 2019- 2020	500.00	0.00	2	0	2	Roads	Works under progress
4	14th CFC 2019-2020	235.00	0.00	11	0	11	Roads	Works under progress
5	SBM-SWM(7th SHPC)	299.45	207.66	6	5	1	1) MCC-4 Nos. 2) BOV-20 Nos. 3) LCV-4 Nos.	1) 3 MCCs completed and one MCC work under progress 2) Purchased 3) Purchased
6	SBM-SWM(7th SHPC)	49.00	49.00	1	1	0	Jet Rodding Machine	Purchased
7	SBM-SWM(7th SHPC)	953.00	0.00	1	0	1	Bio Mining	Machineries received and erection to be done
8	SBM-SWM(8th SHPC)	68.50	66.02	3	3	0	1) BOV-16 Nos. 2) LCV-2 Nos. 3)Excavator Backhoe Loader	1) Purchased 2) Purchased 3)Purchased
9	SBM-SWM(10th SHPC)	18.00	0.00	1	0	1	RRC	Work under progress
10	Revolving Fund of UIDSSMT (Water Supply HSC Internal Plumbing) Interest Free Loan Amount (Rs.263.09 Lakhs)	275.00	0.00	1	0	1	7913 Nos.of Water Supply HSC taken up	1128 Nos.given

11	TUFIDCO Loan Fund 2018-19 (UGSS HSC Internal Plumbing)	1020.00	0.00	2	0	2	15000 Nos.of UGSS HSC taken up	2556 Nos.given
12	NULM 2017-18(Special Shelter)	65.00	64.48	1	1	0	Special Shelter	Completed
13	CCF and O&M Fund 2017-18	45.00	36.56	1	1	0	OHT & Sump	Physically completed
14	CCF and O&M Fund 2018-19	30.00	30.00	1	1	0	SWD	Completed
15	SuWaSem 2019	12.00	0.00	1	1	0	Water Body	Completed
16	MP Fund 2019-2020	11.00	0.00	2	0	2	High Mast Light	Materials received. Erection to be done
17	MP Fund 2019-2020	22.00	0.00	1	0	1	Road	Work to be started
18	MLA Fund 2018-19	9.90	0.00	1	0	1	PDS Shop	Work under progress
19	MLA Fund 2019-2020	4.00	4.00	2	2	0	Water Supply Distribution Main	Completed
20	MLA Fund 2019-2020	25.70	0.00	2	0	2	1) Road 2) Water Supply Distribution Main	1) Work to be started 2) Work to be started
21	MLA Fund 2020-2021	35.75	0.00	2	0	2	Road	Tender received on 10.09.2020 and Subject placed before council for tender disposal
22	MLA Fund 2020-2021	11.00	0.00	2	0	2	1) Additional Class Room 2) Storm Water Drain	1) Tender fixed on 25.09.2020 2) Tender fixed on 25.09.2020