

IDAPPADI MUNICIPALITY

Name of the Scheme- IUDM 2018-2019

Fecal Sludge Treatment Plant Works

Sl.No	Name of the Work	Amount Alloted	Estimate Cost	Grant					Date of A.S	Date of T.S	Date of Tender	Date of Work Order	No. of Works Taken	Physical Progress			Probable date of completion	Financial Progress		Remarks
				SBM GOI Share 33%	IUDM State Share 67%	ULB 10%	Others	Total						Nos. Completed	Progress	To be commenced		Expenditure	Balance to be Spent	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21
1	Construction of 30 KLD Fecal Sludge Treatment Plant at K.Pudur West street Poolampatti Road Compost Yard in Idappadi Municipality.	400.00	400.00	-	400.00	-	-	400.00	29.01.2019	15.02.2019	13.03.2019	04.09.2019	1	-	1	-	31.01.2021	400.00	0.00	Construction Work completed and Inagurated by Honorable Chief Minister on 26.02.2021
	Grant Total	400.00	400.00	-	400.00	-	-	400.00				0	1		1			400.00	0.00	

0

Total Grant (IUDM) Rs.4,00,00,000.00
 Grand Received Rs.4,00,00,000.00
Balance to be Received Nil