IDAPPADI MUNICIPALITY

IUDM 2018-19

Storm Water Drain

Sl. No.	Name of the Work	Length of SWD in KM	Amount Allotted (Rs in lakhs)	Estimated Cost (Rs in lakhs)	Funding Pattern				Date of A.S.	Date of Tender	Date of Work Order	No. of Days Taken	Physical Progress			Financial Progress		Remarks
					Loan	Grant	ULB	Others	Total					Stage of Progress	Whether completed or not	Expenditure	Balance Amount to be spent	
1	2		3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21
	Package-1																				
1	Construction of Storm water drain from ward No.23, Salem Main Road, Sri Ramakrishna Nagar street to ward No.21, Sivakami Nagar and from TNSTC Depo to Ziinmeen Burial Ground in	1.015	228.00	228.00		228.00		-	228.00	20.02.2019 20.02.2019	01.03.2019	0.00	01.03.2019	1	1	-	15.06.2020	228.00	0.00	Work Completed
		1.015	228.00	228.00		228.00	0.00		228.00				-	1	1	-	-	-	228.00	0.00	

Note:-

Total Grant .. **Rs. 228.00 Lakhs**

Grant Received .. **Rs. 228.00 Lakhs**

Balance .. **Nil**

IDAPPADI MUNICIPALITY

IUDM-2019-20 (ROAD WORK PROGRESS REPORT **Rs.in lakhs))**

Sl No.	Name of the Municipality	Name of The Work	Estimate cost	Amount allotted	Amount received	AS date	TS date	Tender date	WO date	Date of completion	Total no of works taken up				Total no of works completed				Total no of works under progress				Expenditure	Balance to be spent	Probable date of completion	Status of work
											BT		CC		BT		CC		BT		CC					
											No	Length	No	Length	No	Length	No	Length	No	Length	No	Length				
	2019-2020																									
1	Idappadi	**PACKAGE - I** Providing BT Surface With Storm Water Drain at **Reddy street in ward no. 1, Poolampatti road to semmandulthai in ward no. 4, AD street to JKP road in ward no. 5, Poolampatti road south, Kaveri street in ward no. 6, in ward no. 6, Karuthukadu in ward no. 7, Periyar nagar north & south in ward no. 11,**	195.00	195.00	-	28.01.2019	06.02.2019	26.02.2019	08.03.2019		1	9	4.300	-	-	9	4.300	-	-	-	-	-	195.00	0.00	30.06.2020	Work completed
2	Idappadi	**PACKAGE - II** Providing BT Surface With Storm Water Drain at **Bodinaickanpatti road in ward no. 19, Cherlankada in ward no. 21, Kattu kadai in ward no. 22, Kumaran thottra south cross, Kavandampatti road in ward no. 24, Kaveri street, Kavandampatti OHT road in ward no. 26, Perumal koil to north side in ward no. 27, Eri road cross street in ward no.**	196.00	196.00	-	28.01.2019	06.02.2019	26.02.2019	09.03.2019		1	8	0.000	-	-	8	4.050	-	-	-	-	-	196.00	0.00	30.06.2020	Work completed
3		**PACKAGE - III** Providing cc Pavement at Opposite to K.Pudur Arunthathiyar Street in Ward No 5, Poolampatti Road North & South Cross Street in Ward No 6, Periyar Nagar North & South Cross Street in Ward No 11, Nallampatti New Pet in Ward No 20 in	95.00	95.00	-	28.01.2019	06.02.2019	26.02.2019	08.03.2019		1	-	0	6	1.350	-	-	6	1.350	-	-	-	-	95.00	0.00	30.06.2020	Work completed
	Total		**486.00**	**486.00**	**0.00**						**3**	**17**	**4.300**	**6**	**1.350**	**17**	**8.350**	**6**	**1.350**	**0**	**0.000**	**0**	**0.000**	**486.00**	**0.00**	

Fund Details

IUDM Grant .. **Rs.486.00 Lakhs**

Grant Received .. **Rs.486.00 Lakhs**

Balance Grant to be Received .. **Nil**

IUDM 2020-2021- ROAD WORK PROGRESS REPORT **Rs.in lakhs**

Sl No.	Name of the Municipality	Name of The Work	Estimate cost	Amount allotted	Amount received	AS date	TS date	Tender date	WO date	Date of completion	Total no of works taken up						Total no of works completed						Total no of works under progress						Expenditure	Value of work done	Probable date of completion	Status of work
											BT		CC		PB		BT		CC		PB		BT		CC		PB					
											No	Length	No	Length	No	Length	No	Length	No	Length	No	Length	No	Length	No	Length	No	Length				
1	Idappadi	**PACKAGE - I** Providing and Laying of BT road and Drain in W.No.2 Vanthiliaiyan thottam road, W.No.4 Neiyyaru gounder street, W.No.5 Vanthiliaiyan road, W.No.6 Veerappandi nagar, W.No.7 Vallaiveli road, W.No.8 kandaplliyur kovil road, W.No.11 JKP road west cross street, W.No.15 Bazaar street, W.No.26 Kaveridampatti near OHT and W.No.30 Chinna ary road in Idappadi municipality.	38.5.30	38.5.30	-	09.09.2020	17.09.2020	29.010.2020	02.12.2020		-	10	5.700	-	-	-	7	3.30	-	-	-	-	3	1.4	-	-	-	-	175.4	137.80	30.09.2021	7 nos of works 3.30 kms works completed and Balance Work in progress
32.01		**PACKAGE - I** Providing and Laying of BT road and Drain in W.No.23 Pillaiyar kovil, W.No.24 Sakthinagar cross - 5, W.No.20 Gandhi nagar, W.No.4 Mottur cross road in Idappadi municipality.	205.30	205.30	-	08.09.2020	17.09.2020	29.010.2020	02.12.2020		-	4	2.400	-	-	-	3	1.80	-	-	-	-	1	0.60	-	-	-	-	57.13	146.37	30.09.2021	3 nos of works 1.80 kms completed and Balance Work in progress
3		**PACKAGE - III** Providing and Laying of Cement concrete road, Storm water drain and Culvert in W.No.2 Achampatti road, W.No.4 Kuttaveluvattai, W.No.9 Q.H back side, W.No.16 Cmt Kalyanamandapam, W.No.23 Nagari mariyamman kovil, W.No.19 Q.H back side west , W.No.23 salem main road, W.No.23 Mottaiyan street, W.No.24 Sakthi nagar,W.No.25 Kavandampatti south street, W.No.26 Kaveridampatti south street, W.No.20 burial ground road, W.No.30 para gounden alasu and providing of Paver road at W.No.2 Arulthaliyar street, W.No.17 Ellai lane street, W.No.18 Biliyar street, W.No.19 Nain kadai street, W.No.30 Para kadu medu, W.No.30 Para kadu medu, W.No.30 Vellaiyan pudupatti, W.No.23 Mottaiyan street, **W.No.24 sakthi nagar, W.No.25** Kavandampatti south street in Idappadi municipality.	275.40	275.40	-	09.09.2020	17.09.2020	29.010.2020	02.12.2020		-	-	0.000	13	3.00	9	1.80	-	-	8	2.00	6	1.10	-	-	5	1.00	3	0.70	111.65	163.55	30.09.2021	8 nos of works 2.00 kms CC Road completed and 6 nos of paver block road works 1.10 kms completed . Balance works in progress
4		**PACKAGE - IV** Providing and Laying of Cement concrete road, Storm water drain and Culvert in W.No.1 Mallan deal street, W.No.6 Kothu nagar, W.No.7 Housing board, W.No.8 Arulthaliyar street, W.No.9 Paradayan kadu, W.No.9 Maal street, W.No.10 Thasan theru, W.No.11 Perumal kovil street, W.No.12 K.Pudur cross street, W.No.13 Mettu mariamman kovil street, W.No.14 mettu theru cross street, W.No.6 lower block road and drain at W.No.7 Housing board, W.No.8 Muniyappan kovil road, W.No.9 Sankobhikottai, W.No.13 Mettu theru cross street, W.No.14 mettu theru, W.No.1 Mallan deal street, in Idappadi municipality.	116.70	116.70	-	09.09.2020	17.09.2020	29.010.2020	02.12.2020		-	-	0.00	11	2.40	9	1.55	-	-	7	1.4	3	0.80	-	-	4	1.00	3	0.55	74.76	117.84	30.09.2021	7 nos of works 1.40kms CC Road completed and 3 nos of paver block road works 0.80 kms completed . Balance works in progress
		Total	**956.90**	**956.90**	-						**0**	**14**	**7.10**	**24**	**5.40**	**15**	**3.15**	**10**	**5.10**	**15**	**3.40**	**9**	**1.90**	**4**	**2.00**	**9**	**2.00**	**6**	**1.25**	**419.14**	**565.76**		

Note: IUDM Grant .. 774.08 Lakhs

ULB Contribution .. 210.82 Lakhs

TOTAL .. **984.90 Lakhs**

Grant Received .. 387.27 Lakhs

Grant to be Received .. **396.81 Lakhs**